

Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Timeline																																		
								April 2017			May 2017				June 2017				July 2017				August 2017				September 2017				October 2017				November 2017				December 2017			
								01	02	03	01	02	03	04	05	01	02	03	04	05	06	01	02	03	04	05	06	07	01	02	03	04	05	06	07	08	01	02	03	04	05	06
<b>Herron Island Ferry Terminal Dolphin Repla</b>																																										
<b>GENERAL REQUIREMENTS</b>																																										
GEN20	Substantial Completion 200 CD	0	0	0%		29-Oct-17*	0	◆ Substantial Completion 200 CD																																		
GEN30	Notice to Proceed	1	0	100%	12-Apr-17 A	12-Apr-17 A		Notice to Proceed																																		
GEN40	Final Completion 230 CD	0	0	0%		28-Nov-17*	0	◆ Final Compl																																		
<b>SUBMITTALS</b>																																										
SUB1000	Prepare Piling Submittal	10	0	100%	13-Apr-17 A	26-Apr-17 A		■ Prepare Piling Submittal																																		
SUB1010	Prepare Fabricated Steel Submittal	10	0	100%	13-Apr-17 A	26-Apr-17 A		■ Prepare Fabricated Steel Submittal																																		
SUB1020	Owner Review of Piling Submittal	10	0	100%	27-Apr-17 A	10-May-17 A		■ Owner Review of Piling Submittal																																		
SUB1030	Owner Review of Fabricated Steel Submittal	10	0	100%	27-Apr-17 A	10-May-17 A		■ Owner Review of Fabricated Steel Submittal																																		
SUB1040	Prepare Rubber Fender Submittal	10	0	100%	13-Apr-17 A	26-Apr-17 A		■ Prepare Rubber Fender Submittal																																		
SUB1050	Owner Review Rubber Fender Submittal	10	0	100%	27-Apr-17 A	10-May-17 A		■ Owner Review Rubber Fender Submittal																																		
SUB1060	Prepare Misc. Submittals	30	0	100%	11-May-17 A	21-Jun-17 A		■ Prepare Misc. Submittals																																		
SUB1070	Owner Review of Misc. Submittals	10	0	100%	22-Jun-17 A	05-Jul-17 A		■ Owner Review of Misc. Submittals																																		
<b>PROCUREMENT</b>																																										
PRO1000	Steel Pipe Pile Procurement	50	0	100%	11-May-17 A	19-Jul-17 A		■ Steel Pipe Pile Procurement																																		
PRO1010	Fabricated Steel Procurement	50	0	100%	11-May-17 A	19-Jul-17 A		■ Fabricated Steel Procurement																																		
PRO1020	Procure Fenders	75	22	70.67%	11-May-17 A	23-Aug-17	2	■ Procure Fenders																																		
<b>MOBILIZATION/DEMOB</b>																																										
MOB1000	Load Out Material for Barge Load	5	5	0%	17-Aug-17	23-Aug-17	2	■ Load Out Material for Barge Load																																		
MOB1010	Mobilize Floating Equipment	1	1	0%	28-Aug-17	28-Aug-17*	0	■ Mobilize Floating Equipment																																		
MOB1020	Demob Floating Equipment	1	1	0%	27-Oct-17	27-Oct-17	0	■ Demob Floating Equipment																																		
<b>CONSTRUCTION</b>																																										
<b>MAINLAND TERMINAL</b>																																										
MLTM1000	Install Struts on Mainland Terminal	2	2	0%	27-Sep-17	28-Sep-17	0	■ Install Struts on Mainland Terminal																																		
<b>DOLPHIN H</b>																																										
MLT1000	Dolphin H - Drive Piles	2	2	0%	29-Sep-17	02-Oct-17	0	■ Dolphin H - Drive Piles																																		
MLT1010	Dolphin H - Install Dolphin Cap	1	1	0%	03-Oct-17	03-Oct-17	0	■ Dolphin H - Install Dolphin Cap																																		
MLT1020	Dolphin H - Install Fender Fender/HDPE	1	1	0%	04-Oct-17	04-Oct-17	0	■ Dolphin H - Install Fender Fender/HDPE																																		
MLT1030	Dolphin H - Demo Dolphin	1	1	0%	26-Oct-17	26-Oct-17	0	■ Dolphin H - Demo Dolphin																																		
<b>DOLPHIN E</b>																																										
MLT1080	Dolphin E - Drive Piles	2	2	0%	05-Oct-17	06-Oct-17	0	■ Dolphin E - Drive Piles																																		
MLT1090	Dolphin E - Install Dolphin Cap	1	1	0%	09-Oct-17	09-Oct-17	0	■ Dolphin E - Install Dolphin Cap																																		
MLT1100	Dolphin E - Install Fender/HDPE	1	1	0%	10-Oct-17	10-Oct-17	0	■ Dolphin E - Install Fender/HDPE																																		
MLT1110	Dolphin E - Demo Dolphin	1	1	0%	11-Oct-17	11-Oct-17	0	■ Dolphin E - Demo Dolphin																																		
<b>DOLPHIN F</b>																																										
MLT1120	Dolphin F - Drive Piles	2	2	0%	13-Oct-17	16-Oct-17	0	■ Dolphin F - Drive Piles																																		
MLT1130	Dolphin F - Install Dolphin Cap	1	1	0%	17-Oct-17	17-Oct-17	0	■ Dolphin F - Install Dolphin Cap																																		
MLT1140	Dolphin F - Install Fender/HDPE	1	1	0%	18-Oct-17	18-Oct-17	0	■ Dolphin F - Install Fender/HDPE																																		
MLT1150	Dolphin F - Demo Dolphin	1	1	0%	12-Oct-17	12-Oct-17	0	■ Dolphin F - Demo Dolphin																																		
<b>DOLPHIN G</b>																																										
MLT1040	Dolphin G - Drive Piles	2	2	0%	19-Oct-17	20-Oct-17	0	■ Dolphin G - Drive Piles																																		
MLT1050	Dolphin G - Install Dolphin Cap	1	1	0%	23-Oct-17	23-Oct-17	0	■ Dolphin G - Install Dolphin Cap																																		
MLT1060	Dolphin G - Install Fender/HDPE	1	1	0%	24-Oct-17	24-Oct-17	0	■ Dolphin G - Install Fender/HDPE																																		
MLT1070	Dolphin G - Demo Dolphin	1	1	0%	25-Oct-17	25-Oct-17	0	■ Dolphin G - Demo Dolphin																																		

■ Actual Work ■ Critical Remaining Work  
 ■ Remaining Work ◆ Milestone

